

BW ILS 10

| Pos | Vorgang | Dauer | Start | Ende | 2025 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 2026 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|-----|------------------------------------|-------|--------------|--------------|------|----|----|----|-------|----|----|----|-----|----|----|----|------|----|----|----|------|----|----|----|--------|----|----|----|-----------|----|----|----|---------|----|----|----|----------|----|----|----|----------|----|----|----|--------|----|----|---|---------|---|---|---|------|---|---|---|----|----|----|----|----|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | März | | | | April | | | | Mai | | | | Juni | | | | Juli | | | | August | | | | September | | | | Oktober | | | | November | | | | Dezember | | | | Januar | | | | Februar | | | | März | | | | | | | | | | | | | | | | | | | | | |
| | | | | | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 | 35 | 36 | 37 | 38 | 39 | 40 | 41 | 42 | 43 | 44 | 45 | 46 | 47 | 48 | 49 | 50 | 51 | 52 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | | | | | | | | | | | | | |
| 1 | Abbruch Bestand | 20at | Mo, 03.03.25 | Fr, 28.03.25 | █ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | Erdarbeiten, Bohrpfähle, Baugruben | 62at | Mo, 31.03.25 | Mi, 02.07.25 | █ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | Ortbeton Widerlager | 43at | Do, 03.07.25 | Mo, 01.09.25 | | | | | | | | | | | | | | █ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | Böschungssicherung | 41at | Di, 02.09.25 | Mi, 29.10.25 | | | | | | | | | | | | | | | | | | | | | | | | █ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | Betonarbeiten Überbau | 64at | Do, 30.10.25 | Mo, 02.02.26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | █ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | Erdarbeiten Straßenbau | 39at | Mo, 05.01.26 | Fr, 27.02.26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | █ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | Straßenbau | 18at | Mi, 04.02.26 | Fr, 27.02.26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | █ | | | | | | | | | | | | | | | | | | | | | | |
| 8 | Gewässerbau | 23at | Mo, 02.03.26 | Mi, 01.04.26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | █ | | | | | | | | | | | | | | | | | | | | | | |
| 9 | Einbau Feinbelag, Restarbeiten | 23at | Mo, 02.03.26 | Mi, 01.04.26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | █ | | | | | | | | | | | | | | | | | | | | | | |
| 10 | Bepflanzungsarbeiten | 23at | Mo, 02.03.26 | Mi, 01.04.26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | █ | | | | | | | | | | | | | | | | | | | | | | |

Projektzeitrahmen von Sa, 01.03.25 bis Do, 30.04.26
 Kalender: Baden-Württemberg (eingebettet)
 Druckdatum: 29.10.2024 14:47

Bearbeiter: jma



Weber-Ingenieure GmbH
 Bauschlottter Str. 62
 D-75177 Pforzheim
 Tel. +49 7231 5830
 Fax +49 7231 583100
 e-Mail: info@weber-ing.de